Sl.No	Item Name	Unit	BOQ Quantity
153	Providing and laying to required line and slope roofing with corrugated asbestos cement sheet 6mm. thick fixed with galvanised iron J or L hooks, bolts and nuts 8mm. dia C.I plain and bitumen washers over the existing purlins, rafters and trusses including cost of materials, labour, complete as per specifications.	Sqm	24.7
156	Drainage Spouts complete as per drawing and Technical specification complete as per specifications	No	6
	Upto 125%		
	Above 125%		
157	Providing Shoe for Rain water pipes 4"	No	6
EIRL 11	KSRB 15.8.2 Providing and fixing plaster mesh 150mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment) ---- Including all lead, lifts, loading unloading, transportation, labour, hire charges of machinery curing for concrete works, cost and convene of all material and all other such incidental charges necessary for successful completion of works as per the detailed technical specification and direction of Engineer - in –charge of this work.	Rmt	
EIRL 12	KSRB 8.5 : Providing and laying cinder concrete in cement 1:15 (1 cement : 15 cinder of 12.5mm nominal gauge) on terraced roof or sunken slabs, laid to slope compacting, including cost of materials, labour, curing complete as per specifications. ---- Including all lead, lifts, loading unloading, transportation, labour, hire charges of machinery curing for concrete works, cost and convene of all material and all other such incidental charges necessary for successful completion of works as per the detailed technical specification and direction of Engineer - in –charge of this work.	Cum	
EIRL 13	Providing and fixing to wall, ceiling and floor high density polyethylene pipes 6.00 kgf/sq.cm working pressure110mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications 110mm	Rmt	

BOQ Quantity	Previous		Present Measurement			Total Up-to date	
	Qty	Amount	Qty	Rate	Amount	Qty	Amount
24.7			29.9	400	11960.00	29.9	11960.00
6			**8**				0.00
			7.5	2000	15000.00	7.5	15000.00
			0.5	2044.26	1022.13	0.5	1022.13
6			8	500	4000.00	8	4000.00
			985.44	43.88	43241.11	985.44	43241.11
			10.6	2195.5	23272.30	10.6	23272.30
			52.8	692.39	36558.30	52.8	36558.30
		6144199.00			**10716460.85**		**16860659.85**

10716456.97 16860655.97